

Details of all contracts entered into including name of the contractor, amount of contract and period of completion of contract

SL	NAME OF WORKS	DATE OF SANCTION	DATE OF ADMINISTRATIVE SANCTION	SANCTION AMOUNT In lacs	NAME OF WORKING AGENCIES	DATE OF START	Actual expenditure	Present condition
1	Providing of fixing wire mesh door in Boys hostel & girls hostel	06.02.16	06.02.16	2989903.00	M/s HSCL	06.02.16	2989903.00	Works completed
2.	Renovation of kitchen/toilet for staff quarter	07.03.16	07.03.16	147.53	M/s HSCL	30.07.16	9181702.00	Works completed
3.	Construction of new road, pathway and repair/main existing road for entire campus	07.03.16	07.03.16	127.95	M/s HSCL	08.10.16	15989210.00	Works completed
4.	Pathway & Exterior painting for library	07.03.16	07.03.16	50.10	M/s HSCL	08.10.16	3385458.00	Works completed
5.	Construction of boundary wall for newly acquired land	07.03.16	07.03.16	11.66	M/s HSCL	08.10.16	1121153.00	Works completed
6.	Extension of Kitchen Block & Goods lift	07.03.16	07.03.16	109.43	M/s HSCL	08.10.16	17568971.00	
7.	Construction of common parking	07.03.16	07.03.16	21.05	M/s HSCL	08.10.16	695291.00	Works completed
8.	Extension of Pragyapati Gautami Research hostel	07.03.16	07.03.16	313.79	M/s HSCL	08.10.16	3.74 cr	Work completed
9	Construction of roof top Enclosure of Boys hostel	24.10.16	24.10.16	116.93	M/s HSCL	24.10.16	10156061.00	Works Completed
10	Roof top enclosure of Library building and traditional painting of art work			58.98	M/s HSCL	21.07.17	8985983.00	Works completed
11	Construction of Sowa Rigpa Building	15.03.18	29.09.18	379561730.00	M/s NBCC	28.02.19	92174927.00	Work in progress
12	Construction of CTE building	19.12.18	30.03.19	5.81 cr	M/s NBCC	09.05.19	14015824.00	Work in progress

